# BHRUHAT BENGALURE MAHANAGARA PALIKE

## EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of Work | Construction of tank & providing pump set for de-watering in blood area in Ward no. 05- Vakkus Byatarayanapura - Sub-Division. |
| 2 | Amount of Work Portion | 3384624.26 |
| 3 | Estimated Cost | 40.00 lakhs |
| 4 | Name of Contractor | chethan. P |
| 5 | Agreement No. | 71/18.11.22 |
| 6 | No. and date under which work order issued | 71/18.11.22 |
| 7 | Time limit originally fixed for completion | 90 days. |
| 8 | Date of application by the contractor for granting extension of time | |
| 9 | Date of receipt of application in the sub division office | |
| 10 | Extension granted if any | |
| | 1) Form | |
| | 2) Form | |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | 80% |
| 12 | Work carried out during 1st extension | |
| 13 | Work carried out during 2nd extension | |
| 14 | Timenow applied for | 89 Days. |
| 15 | Date of recommending time limit appled for | 18.2.23 to 16.5.23 |
| 16 | Whether the orginal application of the contractor is enclosed | - |
| 17 | Balance of work remaining to be done | 20% |
| 18 | Probable time required for completion of remaining work | 16.5.23 |
| 19 | Cost of work chrged establishment charged on the work after the expairy of original period | - |
| 20 | Whether notice as per clause of contract has been issued | - |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Work delayed due to site dispute @ Work place & modification in work. Hence EOT may be Approved with nominal penality. |
| 22 | Remarks of the EE with the daily rate of penalty proposed | As per AEE recommendation - EOT may be Approved with nominal penality |

Assistant Engineer
Ward No.

Assistant Executive Engineer
Sub Division

Executive Engineer
Byatarayanpura Division
BBMP, Bangalore-92.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with OKEN Scanner